Completion Report

1	Name of Wok	Construction of cc drain Marammadevi Temple sorrounding via pheonix school sorroundings and other cross roads in Bagalagunte ward No 14
2	Sanctioned Estimate No.& Date	SE/NZ/TS/91/2020-21 dat. 03.02.2020
3	Head of Acount which is Chargeable	Pcode - 3726
4	Enstrument Order No. & Date	EE/DD/WO/06/2021-22 date 30.04.2021
5	Name of Contractor	SRI M N Ramaiah
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	-
7	Measurement recorded in MB	08/09. to
	Page No	795 to 796
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath. S.R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
76.00 lakhs	Rs. 6221273=00	-	1379727=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

Scanned by CamScanner